

## CURRENT CONSTRUCTION ACTIVITIES

### THIS WEEK - WEEK ENDING 10/07/2023

---

- Begin pouring the footings.
- Get slab to grade and prepare for MEP underground rough.
- Begin building foundation.
- Continue export of unsuitable soil

### NEXT WEEK - WEEK ENDING 10/14/2023

---

- Continue to work on the foundation.
- Begin MEP under slab rough in.

## JOBSITE PHOTOS



Building Pad Preparations



Continued Grading



Continued Grading

















Preparations For The Footings



Continued Building Pad Preparations

## WEATHER

Weather delays last week: 0

1  82° 60°	2  -- 59°	3  84° 60°	4  83° 58°	5  80° 62°	6  80° 57°	7  69° 47°
8  67° 46°	9  70° 48°	10  73° 50°	11  74° 54°	12  75° 54°	13  74° 55°	14  74° 54°

## MANPOWER

- TBD

## SAFETY REPORT

- Days without an accident: 32
- Days without lost time: 32

## MILESTONE TRACKING

- Construction Start: August 21, 2023
- Current Contract Completion Date: May 17, 2024