

## CURRENT CONSTRUCTION ACTIVITIES

### THIS WEEK - WEEK ENDING 10/07/2023

---

- Continue joist augmentation on level 4.
- Begin sprinkler demo on level 4.
- Begin overhead mechanical duct rough-in on level 4.
- Continue to export trash and recyclable materials.
- Begin flooring and ceiling grid demo on level 1.
- Continuing demo of walls, restrooms, and overhead MEP

### NEXT WEEK - WEEK ENDING 10/014/2023

---

- Continue joist augmentation on level 4.
- Continue overhead MEP rough in on level 3.
- Begin interior wall demo and overhead MEP on level 1.
- Begin sprinkler demo on level 2.

 JOBSITE PHOTOS



Staging Material for OH Mechanical Rough



Continue Demo of MEP overhead



Demo of Existing Conditions

















Begin joist augmentation



Exporting Demo'd Material

## WEATHER

Weather delays last week: 0

1  82° 60°	2  -- 59°	3  84° 60°	4  83° 58°	5  80° 62°	6  80° 57°	7  69° 47°
8  67° 46°	9  70° 48°	10  73° 50°	11  74° 54°	12  75° 54°	13  74° 55°	14  74° 54°

## MANPOWER

- TBD

## SAFETY REPORT

- Days without an accident: 27
- Days without lost time: 27

## MILESTONE TRACKING

- Construction Start: August 21, 2023
- Current Contract Completion Date: May 17, 2024