

CURRENT CONSTRUCTION ACTIVITIES

THIS WEEK - WEEK ENDING 10/14/2023

- Complete pad prep
- Finish pouring footers & piers
- Begin underground MEP rough-in

NEXT WEEK - WEEK ENDING 10/21/2023

- Complete MEP rough-in
- Prep the slab
- Begin pouring the slab

+ JOBSITE PHOTOS



Begin Pouring Footings and Piers



Finishing Pouring Building Footers

















Prep for pouring piers



Prep for pouring piers

WEATHER

Weather delays last week: 0

8  67° 40°	9  75° 48°	10  -- 58°	11  75° 58°	12  71° 60°	13  67° 62°	14  76° 51°
15  64° 47°	16  62° 43°	17  61° 41°	18  64° 43°	19  67° 46°	20  70° 48°	21  68° 49°

SAFETY REPORT

- Days without an accident: 37
- Days without lost time: 37

MILESTONE TRACKING

- Construction Start: August 21, 2023
- Current Contract Completion Date: May 17, 2024