

+ CURRENT CONSTRUCTION ACTIVITIES

THIS WEEK - WEEK ENDING 10/14/2023

- Begin the demolition of existing rooftop equipment.
- Continue joist augmentation on level 3.
- Continue overhead MEP rough in on level 3.
- Continue to export trash and recyclable materials.
- Begin demo final clean on level 2.
- Begin sprinkler demo on level 2.
- Begin demolition of interior walls, ceilings, and flooring on level 1.
- Begin overhead MEP on level 1.

NEXT WEEK - WEEK ENDING 10/21/2023

- Complete joist augmentation on level 3.
- Continue overhead MEP rough in on level 3.
- Begin joist augmentation on level 2.
- Continue demolition of existing walls and overhead MEP on level 1.
- Begin sprinkler demolition on level 1.
- Heavy Civil crew will mobilize to begin clearing/grubbing and phase 1 erosion control.

+ JOBSITE PHOTOS



Demolition Of Existing Rooftop Equipment



Demolition Of Interior Walls/Ceilings/Flooring On Level 1



Complete Joist Augmentation on Level 3

















Demo of Existing Conditions



Exporting Demo'd Material

WEATHER

Weather delays last week: 0

8  67° 40°	9  75° 48°	10  80° 57°	11  75° 58°	12  72° 59°	13  67° 62°	14  75° 52°
15  64° 47°	16  62° 43°	17  61° 42°	18  64° 43°	19  67° 46°	20  70° 49°	21  68° 50°

SAFETY REPORT

- Days without an accident: 32
- Days without lost time: 32

MILESTONE TRACKING

- Construction Start: August 21, 2023
- Current Contract Completion Date: Mar 14, 2025