

CURRENT CONSTRUCTION ACTIVITIES

THIS WEEK - WEEK ENDING 10/21/2023

- Complete pad prep.
- Finish pouring footers & piers.
- Begin MEP underground slab rough-in.
- Prep the slab for concrete pour.

NEXT WEEK - WEEK ENDING 10/28/2023

- Begin pouring the slab.
- Form and pour the stem wall.
- Delivery of the PEMB.

+ JOBSITE PHOTOS



Pouring Footings and Piers



Finish Pouring Footings and Piers

















Prep Slab For Concrete Pour



Prep Slab For Concrete Pour

 WEATHER

Weather delays last week: 0

<p>15</p>  <p>64° 43°</p>	<p>16</p>  <p>57° 42°</p>	<p>17</p>  <p>66° 43°</p>	<p>18</p>  <p>70° 47°</p>	<p>19</p>  <p>70° 54°</p>	<p>20</p>  <p>67° 48°</p>	<p>21</p>  <p>70° 48°</p>
<p>22</p>  <p>71° 46°</p>	<p>23</p>  <p>69° 47°</p>	<p>24</p>  <p>68° 48°</p>	<p>25</p>  <p>69° 51°</p>	<p>26</p>  <p>71° 57°</p>	<p>27</p>  <p>72° 58°</p>	<p>28</p>  <p>69° 52°</p>

SAFETY REPORT

- Days without an accident: 42
- Days without lost time: 42

MILESTONE TRACKING

- Construction Start: August 21, 2023
- Current Contract Completion Date: March 19, 2024