

+ CURRENT CONSTRUCTION ACTIVITIES

THIS WEEK - WEEK ENDING 10/21/2023

- Complete joist augmentation on level 3.
- Continue overhead MEP rough-in on level 3.
- Begin joist augmentation on level 2.
- Continue demolition of existing walls and overhead MEP on level 1.
- Begin sprinkler demolition on level 1.
- Heavy Civil crew will mobilize to begin clearing/grubbing and phase 1 erosion control.

NEXT WEEK - WEEK ENDING 10/28/2023

- Begin MEP overhead rough-in on level 3
- Begin wall layout on level 3.
- Continue joist augmentation on level 2.
- Continue demolition of existing walls and overhead MEP on level 1.
- Continue clearing and grubbing the site.
- Begin asphalt demolition.

 JOBSITE PHOTOS



Overhead MEP Rough-in On Level 3



Demolition Of Interior Walls/Ceilings/Flooring



Complete Joist Augmentation On Level 3































Clearing And Grubbing Of The Site



Clearing And Grubbing Of The Site

 WEATHER

Weather delays last week: 0

<p>15 </p> <p></p> <p>64° 43°</p>	<p>16 </p> <p></p> <p>57° 42°</p>	<p>17 </p> <p></p> <p>66° 43°</p>	<p>18 </p> <p></p> <p>70° 47°</p>	<p>19 </p> <p></p> <p>70° 54°</p>	<p>20 </p> <p></p> <p>67° 48°</p>	<p>21 </p> <p></p> <p>70° 48°</p>
<p>22 </p> <p></p> <p>71° 46°</p>	<p>23 </p> <p></p> <p>69° 47°</p>	<p>24 </p> <p></p> <p>68° 48°</p>	<p>25 </p> <p></p> <p>69° 51°</p>	<p>26 </p> <p></p> <p>71° 57°</p>	<p>27 </p> <p></p> <p>72° 58°</p>	<p>28 </p> <p></p> <p>69° 52°</p>

SAFETY REPORT

- Days without an accident: 37
- Days without lost time: 37

MILESTONE TRACKING

- Construction Start: August 21, 2023
- Current Contract Completion Date: Mar 14, 2025