

+ CURRENT CONSTRUCTION ACTIVITIES

THIS WEEK - WEEK ENDING 10/28/2023

- Continue MEP overhead rough-in on level 3
- Begin wall layout on level 3.
- Continue joist augmentation on level 2.
- Continue demolition of existing walls and overhead MEP on level 1.
- Continue clearing and grubbing the site.
- Begin asphalt demolition.

NEXT WEEK - WEEK ENDING 11/04/2023

- Continue MEP overhead rough-in on level 3.
- Continue wall layout on level 3
- Begin exterior demolition on level 3.
- Continue joist augmentation on level 2
- Demo final clean and completion on level 1.

+ JOBSITE PHOTOS



Continue Overhead MEP Rough-in On Level 3



Begin Wall Layout On Level 3



Continue Joist Augmentation On Level 2

















Clearing And Grubbing Of The Site



Clearing And Grubbing Of The Site

 WEATHER

Weather delays last week: 0

22  77° 46°	23  71° 45°	24  72° 48°	25  75° 56°	26  76° 56°	27  78° 56°	28  81° 57°
29  82° 59°	30  79° 51°	31  71° 41°	1  57° 35°	2  58° 40°	3  62° 44°	4  65° 47°

SAFETY REPORT

- Days without an accident: 42
- Days without lost time: 42

MILESTONE TRACKING

- Construction Start: August 21, 2023
- Current Contract Completion Date: Mar 14, 2025