

CURRENT CONSTRUCTION ACTIVITIES

LAST WEEK - WEEK ENDING 11/04/2023

- Began erecting the steel columns for the PEMB.
- Completed the main frame of the building.
- Mezzanine joists were set in place and welded.
- Weld inspection was approved.
- Bolt fastening at foundation and frame inspection approved.
- Begin assembling the roof.

THIS WEEK - WEEK ENDING 11/11/2023

- Begin installing insulation on top of the fabric liner.
- Begin completing the decking of the mezzanine.
- Complete assembling the roof of the PEMB.

 JOBSITE PHOTOS



Began Erecting The Steel Columns



Began Erecting The Steel Columns



Completed Main Frame

















Began Installing The Roof



Began Installing The Insulation

 WEATHER

Weather delays last week: 0

<p>29</p>  <p>82° 58°</p>	<p>30</p>  <p>82° 48°</p>	<p>31</p>  <p>62° 33°</p>	<p>1</p>  <p>55° 32°</p>	<p>2</p>  <p>56° 32°</p>	<p>3</p>  <p>64° 36°</p>	<p>4</p>  <p>73° 43°</p>
<p>5</p>  <p>76° 44°</p>	<p>6</p>  <p>77° 46°</p>	<p>7</p>  <p>79° 49°</p>	<p>8</p>  <p>80° 55°</p>	<p>9</p>  <p>78° 59°</p>	<p>10</p>  <p>69° 51°</p>	<p>11</p>  <p>60° 46°</p>

SAFETY REPORT

- Days without an accident: 57
- Days without lost time: 57

MILESTONE TRACKING

- Construction Start: August 21, 2023
- Current Contract Completion Date: March 19, 2024