

CURRENT CONSTRUCTION ACTIVITIES

LAST WEEK - WEEK ENDING 11/04/2023

- Continue MEP overhead rough-in on level 3.
- Continue wall layout on level 3
- Continue joist augmentation on level 2
- Demo final clean and completion on level 1.
- Begin roof steel for screen wall.

THIS WEEK - WEEK ENDING 11/11/2023

- Continue MEP overhead rough-in on level 3.
- Begin joist augmentation re-work on level 3.
- Install temporary waterproofing on level 3.
- Install safety rails around interior of building on level 3.
- Continue joist augmentation on level 2.
- Install temporary waterproofing on level 2.
- Install safety rails around interior of building on level 2.
- Install temporary waterproofing on level 1.
- Install safety rails around the interior of building on level 1.
- Demo final clean and completion in basement.
- Install temporary waterproofing in basement.
- Begin roof steel for screen wall.
- Continue asphalt demolition.
- Begin demolition of existing utilities.

+ JOBSITE PHOTOS



Joist Augmentation on Level 2



Clearing stone for Roof Steel For Screen Wall



Final Demolition Clean And Completion



Continue Asphalt Demo

















Begin Demolition Of Existing Utilities



Install Safety Rails Along The Interior

 WEATHER

Weather delays last week: 0

29  82° 58°	30  82° 48°	31  62° 33°	1  55° 32°	2  56° 32°	3  64° 36°	4  73° 43°
5  76° 44°	6  77° 46°	7  79° 49°	8  80° 55°	9  78° 59°	10  69° 51°	11  60° 46°

SAFETY REPORT

- Days without an accident: 47
- Days without lost time: 47

MILESTONE TRACKING

- Construction Start: August 21, 2023
- Current Contract Completion Date: Mar 14, 2025