

CURRENT CONSTRUCTION ACTIVITIES

LAST WEEK - WEEK ENDING 11/11/2023

- Begin installing insulation on top of the fabric liner.
- Begin completing the decking of the mezzanine.
- Complete assembling the roof of the PEMB.

THIS WEEK - WEEK ENDING 11/18/2023

- Begin assembling the walls of the PEMB.
- Begin framing out rough openings for windows and louvers.
- Begin installing wall paneling.
- Begin excavation for fuel tanks.
- Pour the mezzanine slab, 11/16/23.

JOBSITE PHOTOS



Installation of insulation on top of the fabric liner;
Installation of decking of the mezzanine.



Installation of Insulation on Top Of The Fabric Liner;
Installation of Roof Panels



Begin Wall Framing And Paneling































Began Framing Out Openings



Installation of Wall Paneling

 WEATHER

Weather delays last week: 0

<p>5 </p> <p></p> <p>76° 44°</p>	<p>6 </p> <p></p> <p>77° 46°</p>	<p>7 </p> <p></p> <p>80° 49°</p>	<p>8 </p> <p></p> <p>80° 57°</p>	<p>9 </p> <p></p> <p>79° 60°</p>	<p>10 </p> <p></p> <p>67° 47°</p>	<p>11 </p> <p></p> <p>51° 47°</p>
<p>12 </p> <p></p> <p>58° 43°</p>	<p>13 </p> <p></p> <p>67° 46°</p>	<p>14 </p> <p></p> <p>68° 48°</p>	<p>15 </p> <p></p> <p>52° 48°</p>	<p>16 </p> <p></p> <p>63° 55°</p>	<p>17 </p> <p></p> <p>66° 53°</p>	<p>18 </p> <p></p> <p>67° 42°</p>

SAFETY REPORT

- Days without an accident: 62
- Days without lost time: 62

MILESTONE TRACKING

- Construction Start: August 21, 2023
- Current Contract Completion Date: March 19, 2024