

CURRENT CONSTRUCTION ACTIVITIES

LAST WEEK - WEEK ENDING 11/11/2023

- Continue MEP overhead rough-in on level 3.
- Begin joist augmentation re-work on level 3.
- Install temporary waterproofing in basement and on levels 1-3.
- Install safety rails around interior of building on levels 1-3.
- Continue joist augmentation on level 2.
- Demo final clean and completion in basement.
- Begin roof steel for screen wall.
- Continue asphalt demolition.
- Begin demolition of existing utilities.

THIS WEEK - WEEK ENDING 11/18/2023

- Finish joist augmentation re-work on level 3.
- Begin beam augmentation on level 3.
- Begin slab demolition on levels 1 & 3 & basement.
- Continue joist augmentation on levels 1 & 2.
- Begin fireproofing on levels 1 & 2.
- Begin exterior demolition at SW end of building.
- Continue asphalt demolition.

+ JOBSITE PHOTOS



Mechanical Overhead Rough-In



Demolition Of Existing Sheetrock Walls And Slab In The Basement



Joist Augmentation Re-Work



Continue Asphalt Demo

















Exterior Site Demolition



Begin Exterior Demolition At SW End Of The Building

 WEATHER

Weather delays last week: 0

5  76° 44°	6  77° 46°	7  80° 49°	8  80° 57°	9  79° 60°	10  67° 47°	11  51° 47°
12  58° 43°	13  67° 46°	14  68° 48°	15  52° 48°	16  63° 55°	17  66° 53°	18  67° 42°

SAFETY REPORT

- Days without an accident: 47
- Days without lost time: 47

MILESTONE TRACKING

- Construction Start: August 21, 2023
- Current Contract Completion Date: Mar 14, 2025