

CURRENT CONSTRUCTION ACTIVITIES

LAST WEEK - WEEK ENDING 11/25/2023

- Installed soffit on the PEMB
- Begin framing the rough openings on the west side of the building
- Begin work on the canopy island
- Set staircase and railing for the mezzanine

THIS WEEK - WEEK ENDING 12/02/2023

- Begin working on trim pieces throughout building
- Begin setting canopy columns
- Begin sanitary sewer work
- Begin interior framing

 JOBSITE PHOTOS



Began Installing Soffit on PEMB



Continued Soffit Installation



Finished Soffit Installation



Began Framing Out Openings



Completed Framing Out The Rough Openings On The West Side



Began Setting The Stairs



Completed Setting the Stairs & Railings @ Mezzanine



Continuing Work On Trim Pieces



Continuing Work On Trim Pieces

















Continue Trim Work inside PEMB



Prepping for Fuel Island

 WEATHER

Weather delays last week: 0

19  67° 51°	20  60° 50°	21  66° 52°	22  53° 37°	23  58° 41°	24  63° 41°	25  56° 43°
26  47° 39°	27  49° 34°	28  50° 26°	29  53° 32°	30  61° 44°	1  54° 51°	2  61° 56°

SAFETY REPORT

- Days without an accident: 72
- Days without lost time: 72

MILESTONE TRACKING

- Construction Start: August 21, 2023
- Current Contract Completion Date: March 19, 2024