

## CURRENT CONSTRUCTION ACTIVITIES

### LAST WEEK - WEEK ENDING 12/02/2023

---

- Begin working on trim pieces throughout building.
- Begin setting fuel island canopy columns.
- Installed sanitary sewer line.
- Begin interior framing.
- Installed the storm drain.
- Fuel station vents and drains installed.

### THIS WEEK - WEEK ENDING 12/09/2023

---

- Begin exterior sheathing.
- Installed interior door frames.
- Begin plumbing wall rough-in.
- Continue interior framing.
- Begin installing risers for the fuel station.
- Continue installing fuel station vent system.
- Begin running the electrical conduit through the site.

 JOBSITE PHOTOS



Installed Sanitary Sewer System



Installed Sanitary Sewer System



Installed Storm Drain



Continuing Interior Framing



Door Frames Installed



Began Exterior Sheathing



Begin Running The Electrical Conduit Through The Site



















Begin Installing Fuel Station Vent System

 WEATHER

Weather delays last week: 0

26  47° 39°	27  49° 34°	28  50° 25°	29  55° 31°	30  59° 43°	1  53° 50°	2  64° 61°
3  66° 41°	4  67° 36°	5  -- 39°	6  51° 29°	7  57° 34°	8  60° 46°	9  64° 56°

## SAFETY REPORT

- Days without an accident: 77
- Days without lost time: 77

## MILESTONE TRACKING

- Construction Start: August 21, 2023
- Current Contract Completion Date: March 19, 2024