

+ CURRENT CONSTRUCTION ACTIVITIES

LAST WEEK - WEEK ENDING 12/09/2023

- Begin exterior sheathing.
- Installed interior door frames.
- Begin plumbing wall rough-in.
- Continue interior framing.
- Installed risers for the fuel station.
- Continue installing fuel station vent system.
- Begin running the electrical conduit through the site.
- Tank pad and fuel island canopy was backfilled with stone.
- Exterior framing installed.
- Installed inverts inside of the sanitary sewer.

THIS WEEK - WEEK ENDING 12/16/2023

- Exterior sheathing installed.
- Installed blocking for signage and canopies.
- Continue plumbing interior wall rough-in.
- Begin electrical interior wall rough-in.
- Begin forming and prepping fuel tank pad and fuel island for concrete pour (12/13).
- Framers to begin one siding walls.

 JOBSITE PHOTOS



Tank Pad And Fuel Island Canopy Backfilled With Stone



Exterior Framing Installed



Installed Sanitary Sewer Inverts



Plumbing And Electrical Rough-In

















Completed Exterior Sheathing



Continue Forming Fuel Tank Pad And Fuel Island

WEATHER

Weather delays last week: 0

3  66° 41°	4  67° 36°	5  58° 41°	6  53° 28°	7  59° 34°	8  62° 49°	9  56° 53°
10  59° 31°	11  51° 30°	12  -- 31°	13  58° 38°	14  55° 31°	15  54° 37°	16  55° 45°

SAFETY REPORT

- Days without an accident: 82
- Days without lost time: 82

MILESTONE TRACKING

- Construction Start: August 21, 2023
- Current Contract Completion Date: March 19, 2024