

CURRENT CONSTRUCTION ACTIVITIES

LAST WEEK

- Began Setting Structural Steel
- Continued Interior and Exterior CMU Walls
- Poured CIP Lintels at the Apparatus
- Continued MEP Interior Wall Rough-in

THIS WEEK

- Continue Setting Structural Steel
- Continue MEP in-wall Rough-in
- Continue Interior and Exterior CMU Walls
- Pour Steel Diamonds

JOBSITE PHOTOS



Interior CMU Installation at the First Floor Decon Area



Continuing Installation of Exterior CMU



Structural Steel Second Floor


WEATHER

Weather delays last week: 1



MANPOWER

MANPOWER GRAPH



SAFETY REPORT

- Days without an accident: 92
- Days without lost time: 92

MILESTONE TRACKING

- Construction Start: April 10, 2023
- Current Contract Completion Date: June 10, 2023