

+ CURRENT CONSTRUCTION ACTIVITIES

LAST WEEK - WEEK ENDING 12/16/2023

- Exterior sheathing installed.
- Installed blocking for signage and canopies.
- Continue plumbing interior wall rough-in.
- Begin electrical interior wall rough-in.
- Begin forming and prepping fuel tank pad and fuel island for concrete pour (12/13).
- Framers to begin one siding walls.

THIS WEEK - WEEK ENDING 12/23/2023

- Curb and gutter install at back of site.
- Begin mechanical rough-in.
- Plumbing at the added bathroom.
- Storm drain tie-in.
- Pond excavation.
- Site grading in preparation for concrete paving.

 JOBSITE PHOTOS



MEP In-Wall Rough-In



MEP In-Wall Rough-In



Rebar & Base at Fuel Island & Pad



Hanging 1 Side of Drywall at Office Area

















Poured Fuel Island & Pad



Applied Air Barrier

WEATHER

Weather delays last week: 0

10  58° 31°	11  49° 27°	12  56° 29°	13  60° 33°	14  59° 31°	15  60° 34°	16  57° 45°
17  53° 40°	18  56° 27°	19  -- 25°	20  52° 26°	21  60° 31°	22  59° 35°	23  61° 42°

SAFETY REPORT

- Days without an accident: 87
- Days without lost time: 87

MILESTONE TRACKING

- Construction Start: August 21, 2023
- Current Contract Completion Date: March 19, 2024