

+ CURRENT CONSTRUCTION ACTIVITIES

LAST WEEK - WEEK ENDING 12/16/2023

- Electrical overhead rough-in on level 3.
- Mechanical PIU/VAV rough-in on level 3.
- Interior framing on level 3.
- MEP overhead rough-in on level 2.
- Joist augmentation in the basement.
- Fireproofing in the basement.
- Continue exterior demo of brick/glass/lintel/kickers at building exterior.
- Exterior framing at east elevation.
- Continue installing underground utilities.
- Grading for retaining wall A.
- F/R/P for footings at Sallyport foundation wall & footings for CMU walls at basement level

THIS WEEK - WEEK ENDING 12/23/2023

- Level 3:
 - Interior framing
 - Electrical overhead rough-in
 - Mechanical PIU/VAV rough-in
 - Electrical/Plumbing in-wall rough-in
- Level 2: MEP overhead rough-in
- Level 1: Overhead mechanical rough-in
- Basement:
 - Joist augmentation
 - Fireproofing



Joist Augmentation



Interior Framing



Footers at Sallyport



Steel for Roof Stairs



Exterior Framing

















Footers at Sallyport Cont.



Fireproofing

 WEATHER

Weather delays last week: 0

10  58° 31°	11  49° 27°	12  56° 29°	13  60° 33°	14  59° 31°	15  60° 34°	16  57° 45°
17  53° 40°	18  56° 27°	19  -- 25°	20  52° 26°	21  60° 31°	22  59° 35°	23  61° 42°

SAFETY REPORT

- Days without an accident: 105
- Days without lost time: 105

MILESTONE TRACKING

- Construction Start: August 21, 2023
- Current Contract Completion Date: Mar 14, 2025