

+ CURRENT CONSTRUCTION ACTIVITIES

LAST WEEK - WEEK ENDING 12/23/2023

- Plumbing & Electrical R/I - Level 3
- MEP R/I - Level 2
- Mechanical R/I level 1
- Beam augmentation level 1
- F/R/P Foundation wall at Sally Port & elevator pit walls, along with footings at Holding cell area opposite of elevator
- Fireproofing basement
- Interior & exterior framing (interior level 3, exterior at NE elevation) and interior doorframes
- Installing U/G storm line "C"
- Finished stair 1 roof steel & joist augmentation in basement
- Exterior demo & site clean up

THIS WEEK - WEEK ENDING 12/30/2023

- Plumbing & Electrical R/I - Level 3
- MEP R/I - Level 2
- Mechanical R/I level 1
- Beam augmentation level 1
- Fireproofing basement
- Interior & Exterior framing (interior level 3, exterior at NE elevation)
- Installing U/G storm line "C"
- Saw cutting for footings for new columns in basement
- F/R/P for (8) interior column footings at Sally Port & thickened slab at base of interior stairs
- Exterior demo, demo punch, site clean up

 JOBSITE PHOTOS



Fireproofing Basement



Beam Augmentation



Exterior Framing



Sallyport



Interior Footers for Columns



Elevator Shaft

















Stormline



Mechanical Rough-in

 WEATHER

Weather delays last week: 0

17  53° 40°	18  56° 27°	19  46° 24°	20  52° 26°	21  59° 34°	22  59° 39°	23  66° 41°
24  65° 55°	25  62° 58°	26  61° 49°	27  59° 38°	28  50° 31°	29  46° 32°	30  45° 29°

SAFETY REPORT

- Days without an accident: 111
- Days without lost time: 111

MILESTONE TRACKING

- Construction Start: August 21, 2023
- Current Contract Completion Date: Mar 14, 2025