

+ CURRENT CONSTRUCTION ACTIVITIES

LAST WEEK - WEEK ENDING 01/06/2023

- GAB delivered for site grading
- Spread GAB & Compacted around back of lot
- HVAC delivery of equipment; Continue HVAC rough-in
- Installation of insulation and ductwork.
- Installation of curb around pond and completion of flumes
- Backfilled behind curb poured to date around back of lot
- Rock hauled off that was found when excavating pond
- Installation of window frames
- Complete pond excavation
- Complete gas line installation from building to gas meter.
- Sheetrock is being hung in the office area.

THIS WEEK - WEEK ENDING 01/13/2024

- Begin finishing sheetrock.
- Ceiling grid installation.
- Mechanical fixture install.
- Electricians to begin pulling wire.
- Begin concrete pour in the back parking lot.
- Continue GAB to entrance.

 JOBSITE PHOTOS



GAB Spread And Compacted In Back Lot



Continued Curb And Gutter Work

















Installation Of Insulation And Ductwork



Sheetrock Installation

WEATHER

Weather delays last week: 1

31  57° 39°	1  48° 27°	2  53° 28°	3  46° 32°	4  55° 31°	5  50° 34°	6  49° 39°
7  48° 29°	8  50° 37°	9  51° 32°	10  46° 31°	11  56° 38°	12  56° 29°	13  43° 25°

- **** SSPHQ jobsite received roughly 2-3” of rain over night and throughout the day (1/8-1/9). With that said, no site work or exterior building work will be completed on 1/9 and possible limited exterior work on 1/10. The amount of work activities at the interior of the building is also limited on 1/9 due to exposed floors to elements and rainwater still coming in through the roof.

SAFETY REPORT

- Days without an accident: 108
- Days without lost time: 108

MILESTONE TRACKING

- Construction Start: August 21, 2023
- Current Contract Completion Date: March 19, 2024