

## + CURRENT CONSTRUCTION ACTIVITIES

### LAST WEEK - WEEK ENDING 02/24/2024

---

- Fuel canopy was completed
- Fuel dispensers were set
- Brick install continues around the building.
- Interior mechanical trim-out was complete
- Interior electrical, low voltage, plumbing trim-out continues.
- Final Grading around site in progress

### THIS WEEK - WEEK ENDING 03/02/2024

---

- Concrete pour for the Entrance
- Finish the exterior soffit install
- Building canopy install
- Hardscapes & landscaping install
- Drop ceiling tiles
- Interior concrete floors to be sealed
- Wall base install
- Final paint

 JOBSITE PHOTOS



Fuel Canopy Was Completed



Fuel Dispensers Set

















Brick Install Around The Building



Continued Brick Install Around The Building

 WEATHER

Weather delays last week: 0

|   |   |   |   |  |   |   |
|---|---|---|---|--|---|---|
| 18<br><br>53°<br>35° | 19<br><br>61°<br>31° | 20<br><br>62°<br>33° | 21<br><br>66°<br>39° | 22<br><br>72°<br>52° | 23<br><br>65°<br>40° | 24<br><br>63°<br>29° |
| 25<br><br>64°<br>38° | 26<br><br>74°<br>54° | 27<br><br>69°<br>61° | 28<br><br>74°<br>32° | 29<br><br>58°<br>40° | 1<br><br>47°<br>44°  | 2<br><br>62°<br>50°  |

- Total Weather Delays: 3

## SAFETY REPORT

- Days without an accident: 147
- Days without lost time: 147

## MILESTONE TRACKING

- Construction Start: August 21, 2023
- Current Contract Completion Date: March 19, 2024