

+ CURRENT CONSTRUCTION ACTIVITIES

LAST WEEK - WEEK ENDING 01/27/2024

- Plywood at mezzanine completed.
- Hard ceilings in restrooms framed.
- Overhead garage doors installed.
- Glass installed in window frames.
- Air handler installed on the mezzanine deck.
- Electricians and low voltage subcontractors continued pulling wire.

THIS WEEK - WEEK ENDING 02/03/2024

- Finish Drywall
- Prime walls and interior exposed steel members
- Acoustical ceiling installation
- Bathroom wall tile installation
- Electrical panel install
- Pour Dumpster pad, generator pad, EV bases and light pole bases.

JOBSITE PHOTOS



Plywood At Mezzanine Completed



Plywood At Mezzanine Completed



Framed Hard Ceilings in Restrooms



Overhead Garage Doors Installed

















Air Handler Installed



Glass Installed In Window Frames

 WEATHER

Weather delays last week: 0

21  41° 25°	22  48° 38°	23  47° 45°	24  56° 55°	25  71° 58°	26  68° 54°	27  63° 42°
28  47° 37°	29  54° 29°	30  57° 38°	31  54° 29°	1  59° 37°	2  64° 40°	3  61° 42°

- Total Weather Delays: 3

SAFETY REPORT

- Days without an accident: 125
- Days without lost time: 125

MILESTONE TRACKING

- Construction Start: August 21, 2023
- Current Contract Completion Date: March 19, 2024