

CURRENT CONSTRUCTION ACTIVITIES

LAST WEEK - WEEK ENDING 02/17/2024

- Began running irrigation around the site
- GA Power installed the new power pole at the front of the site
- Generator was delivered and set in place
- Fuel station canopy is being installed

THIS WEEK - WEEK ENDING 02/24/2024

- Electricians are going to Pull wire to the transformer
- Permanent power inspection
- Low voltage trim out
- ROW work at the entrance
- Brick install
- Canopy install
- Ceiling Tile install
- Begin landscapes and hard scapes

 JOBSITE PHOTOS



Began Running Irrigation



New Power Pole Installed (GA Power)

















Generator Delivered & Set In Place



Fuel Station Canopy Install

WEATHER

Weather delays last week: 0

11  66° 57°	12  59° 39°	13  Monthly Weather 56° 35°	14  66° 35°	15  69° 45°	16  65° 42°	17  47° 29°
18  53° 35°	19  61° 31°	20  61° 34°	21  63° 39°	22  69° 53°	23  63° 39°	24  57° 34°

- Total Weather Delays: 3

SAFETY REPORT

- Days without an accident: 141
- Days without lost time: 141

MILESTONE TRACKING

- Construction Start: August 21, 2023
- Current Contract Completion Date: March 19, 2024