

CURRENT CONSTRUCTION ACTIVITIES

LAST WEEK - WEEK ENDING 03/23/2024

Roof

- Roof demo / New roof install
- MEP R/I as new roof is installed

Level 3

- Exterior Sheathing
- Setting of window frames
- pipe insulation
- Copper lines for rooftop condenser units

Level 2

- Exterior Sheathing
- Setting window frames
- Pipe insulation
- Slab demo for elevator CMU extension

Level 1

- MEP-R/I-O/H & In-wall
- Exterior Framing/Sheathing
- interior framing (curtain wall/store front)
- Slab demo for elevator CMU extension
- CMU courses for holding cell/ elevator area

Basement

- Backfill/Rebar/ slab pour back from U/G plumbing replacement & stair 3 extension 3/18/24
- CMU Courses/ Masonry door installs at holding cell/elevator additions
- Exterior Framing/Sheathing
- Mechanical R/I

Exterior/Sallyport

- Plumbing & electrical R/I at cmu walls/ mechanical block-outs
- Water Proofing exterior Sheathing/ exposed BG masonry & CIP walls (per RFI 071)
- Setting MH C10/ running rcp between MHs
- Begin installing storm line B/ setting MH B2
- Excavate/rebar/pour retaining wall b footings
- Excavate/rebar/pour footings for foundation wall & steel columns at courtroom/admin wing
- Brick ledge North elevation
- Setting sequence 6 steel at Sally port addition

THIS WEEK - WEEK ENDING 03/30/2024

Roof

- Screen wall steel install
- Roof demo / New roof install (completed by 3/29/24)
- MEP R/I as new roof is installed

Level 3

- Setting of window frames
- Copper lines for rooftop condenser units
- Low voltage R/I

Level 2

- Exterior Sheathing
- Setting window frames
- CMU courses for holding cell/ elevator area
- Low voltage R/I

Level 1

- MEP-R/I-O/H & In-wall
- Exterior Framing/Sheathing
- interior framing (curtain wall/store front)
- CMU courses for holding cell/ elevator area
- Low voltage R/I

Basement

- CMU Courses/ Masonry door installs at holding cell/elevator area
- MEP O/H R/I
- Setting additional interior columns/beams

Exterior/Sallyport

- Plumbing & electrical R/I at cmu walls/ mechanical block-outs
- Water Proofing exterior Sheathing/ exposed BG masonry & CIP walls (per RFI 071)
- Back filling around exterior of building after waterproofing was applied (per RFI 071)
- Rebar/formwork/pour retaining wall B
- Rebar/formwork/pour for foundation wall at Court/Admin wing addition
- Setting sequence 6 steel at Sally port addition
- Rebar install/pour portion of slab at sallyport 3/29/24 (weather permitting)
- Under slab electrical R/I at portion of slab planned to pour 3/29/24

Notes

- Received first delivery of Sheetrock for the 3rd floor 3/26/24
- All required inspections for rebar/concrete/steel have been conducted
- City of Sandy Springs performed sheathing inspection 3/25/24

+ JOBSITE PHOTOS



Rebar Formwork For Retaining Wall B



CMU At Elevator Walls



Electrical R/I At CMU Walls



New Roof Install



Setting Sequence 6 Steel



New Roof Install



Footings At Court/Admin Wing Foundation Wall



Copper Line Sets For Rooftop Condenser/Split System Units



Window Frame Installation

















In Wall Plumbing R/I (Washing Machine Box)



MEP O/H

 WEATHER

Weather delays this week: 0

17  69° 45°	18  57° 30°	19  60° 41°	20  72° 45°	21  78° 56°	22  62° 52°	23  69° 36°
24  65° 43°	25  63° 54°	26  62° 50°	27  73° 48°	28  67° 39°	29  71° 46°	30  76° 52°

- Total Weather Delays: 15
- No new delays to report, however we do anticipate a delay due to projected rain fall on 3/26/24. Weather will be documented and reported as necessary.

SAFETY REPORT

- Days without an accident: 180
- Days without lost time: 180

MILESTONE TRACKING

- Construction Start: August 21, 2023
- Current Contract Completion Date: Mar 14, 2025