

## CURRENT CONSTRUCTION ACTIVITIES

### LAST WEEK - WEEK ENDING 04/06/2024

---

- Finish Landscaping
- Contractor Punch List
- Water Meter install
- Gas Line install
- Switch from Temporary to Permanent Power

### THIS WEEK - WEEK ENDING 04/13/2024

---

- Contractor Punch List

### UPCOMING

---

- Atlanta Gas to install meter
- Mechanical equipment testing

 JOBSITE PHOTOS



Pressure Washing Concrete Paving





















Sub Panel for Fuel Station

## WEATHER

Weather delays last week: 0

31  79° 62°	1  77° 64°	2  81° 62°	3  62° 43°	4  63° 42°	5  62° 36°	6  67° 40°
7  74° 50°	8  78° 56°	9  66° 58°	10  76° 63°	11  72° 49°	12  67° 47°	13  75° 53°

- Total Weather Delays: 3

## SAFETY REPORT

- Days without an accident: 180
- Days without lost time: 180

## MILESTONE TRACKING

- Construction Start: August 21, 2023
- Current Contract Completion Date: March 19, 2024