

CURRENT CONSTRUCTION ACTIVITIES

LAST WEEK - WEEK ENDING 04/06/2024

Roof:

- Screen wall steel support install
- Finishing boot patches around screen wall steel as Porter installs
- Pour concrete at stair 1 extension (steps & landings)

Level 3:

- Setting of window frames
- Copper lines for rooftop condenser units
- Low voltage R/I
- Sheetrock/insulation began 4/1/24
- Electrical R/I adjustments based on Bulletin #5 & requests made by low voltage subcontractors

Level 2:

- Setting window frames
- CMU courses for holding cell/ elevator area
- Low Voltage R/I
- Electrical R/I adjustments based on Bulletin #5 & requests made by low voltage subcontractors
- Framing/Electrical R/I adjustments at RTCC
- Joist removal at elevator shaft via shoring and bent plate installation

Level 1:

- MEP-R/I-O/H & In-wall
- Exterior Sheathing
- interior framing (curtain wall/store front)
- Low voltage R/I
- Joist removal at elevator shaft via shoring and bent plate installation

Basement:

- MEP O/H R/I
- Finished fireproofing

Exterior/Sallyport:

- electrical R/I at cmu walls/ mechanical block-outs
- Water Proofing exterior Sheathing
- Wreck formwork at retaining wall B
- Wreck formwork foundation wall at Court/Admin wing addition
- Setting sequence 6 steel at Sally port addition
- Concrete pour portion of slab at sallyport (poured 4/1)
- Excavating for FTGs at Court/Admin Wing addition

Site Engineering(Fulton County)

- Crew back on site this week (4/1/24) to begin potholing existing utilities in ROW on Morgan Falls Rd. prepping for bypass continuation across roadway
- Crew plans to initiate new bypass and begin setting new sanitary MH on SSPHQ property by 4/15/24

THIS WEEK - WEEK ENDING 04/13/2024

Level 3:

- Low voltage R/I
- Sheetrock/insulation installation
- Electrical R/I adjustments based on Bulletin #6
- Begin setting glass(weather permitting)

Level 2:

- Setting window frames
- CMU courses for holding cell/ elevator area
- Low Voltage R/I
- Electrical R/I adjustments based on Bulletin #6
- Copper lines for rooftop condenser units
- Begin Sheetrock/insulation installation

Level 1:

- MEP-R/I-O/H & In-wall
- Low voltage R/I
- Copper lines for rooftop condenser units

Basement:

- MEP O/H R/I
- Wall layout

Exterior/Sallyport:

- Water Proofing exterior Sheathing
- Wreck formwork at retaining wall B
- Setting sequence 6 steel at Sally port addition
- Concrete pour remainder of slab at sallyport 4/8/24(- kennel area)
- Excavating for FTGs at Court/Admin Wing addition

Site Engineering(Fulton County)

- Crew set new polymer transition MH at top of slope
- Crew back filled around MH and other excavated areas

 JOBSITE PHOTOS



Lift Manhole Station At Sally Port



MEP OH



Hanging Drywall on Level 3



CMU Walls At Elevator



Lift Station Pump For Sally Port



Underslab Plumbing R/I At Sally Port



Walks Pads at Roof And Waterproofing At Penthouse

















Sequence 6 Steel Installation



Sally Port Slab Prep

 WEATHER

Weather delays this week: 0

31  79° 62°	1  77° 64°	2  81° 62°	3  62° 43°	4  63° 42°	5  62° 36°	6  67° 40°
7  74° 50°	8  78° 56°	9  66° 58°	10  76° 63°	11  72° 49°	12  67° 47°	13  75° 53°

- Total Weather Delays: 16
- SSPHQ jobsite received .5” of rain the night 4/2-4/3 causing exterior work to be very limited on 4/3.

SAFETY REPORT

- Days without an accident: 190
- Days without lost time: 190

MILESTONE TRACKING

- Construction Start: August 21, 2023
- Current Contract Completion Date: Mar 14, 2025