

CURRENT CONSTRUCTION ACTIVITIES

LAST WEEK - WEEK ENDING 04/20/2024

- Building final mep inspection was passed.
- Canopy inspection was passed
- Fuel tanks were filled up

UPCOMING

- Fire Marshall 100% inspection
- Final site inspection
- Fuel tank testing and State Fire Marshall inspection

 JOBSITE PHOTOS





















WEATHER

Weather delays last week: 0

14  86° 57°	15  86° 58°	16  86° 64°	17  81° 56°	18  89° 67°	19  84° 63°	20  81° 52°
21  58° 42°	22  68° 39°	23  73° 50°	24  72° 50°	25  76° 56°	26  74° 60°	27  77° 60°

- Total Weather Delays: 3

SAFETY REPORT

- Days without an accident: 190
- Days without lost time: 190

MILESTONE TRACKING

- Construction Start: August 21, 2023
- Current Contract Completion Date: March 19, 2024