

+ CURRENT CONSTRUCTION ACTIVITIES

LAST WEEK - WEEK ENDING 04/27/2024

- Working on addressing items for the architect's punch list.
- Completed owner training

UPCOMING

- Fire Marshall 100% inspection















 JOBSITE PHOTOS





WEATHER

Weather delays last week: 0

21  58° 42°	22  68° 39°	23  74° 49°	24  75° 50°	25  80° 58°	26  79° 56°	27  75° 57°
28  79° 55°	29  78° 62°	30  76° 57°	1  85° 58°	2  86° 62°	3  82° 63°	4  77° 62°

- Total Weather Delays: 3

SAFETY REPORT

- Days without an accident: 195
- Days without lost time: 195

MILESTONE TRACKING

- Construction Start: August 21, 2023
- Current Contract Completion Date: March 19, 2024