

# CURRENT CONSTRUCTION ACTIVITIES

## LAST WEEK - WEEK ENDING 05/04/2024

---

### Roof:

- Set Roof Top Units via Crane 4/30/24
- Low Voltage R/I to new RTU's

### Sally Port Roof:

- Roof decking & screen wall steel install

### Level 3:

- Sheetrock/insulation installation
- Framing Soffit/Hard ceilings

### Level 2:

- Sheetrock/insulation installation

### Level 1:

- Low voltage R/I
- Bathroom partition steel

### Basement:

- MEP O/H R/I
- Wall layout
- installing new 6" main sprinkler lines
- Interior Framing

### Exterior/Sallyport:

- Waterproofing @ Foundation wall & Sally Port
- Nelson stud install at elevated slab/ wire mesh install
- Elevated slab pour Thursday 5/2/24
- Site Grading / Back fill at RWB
- continue brick Install @ North elevation
- continue brick install @ Sally port
- U/G Sanitary @ Court Addition

## THIS WEEK - WEEK ENDING 05/11/2024

### Level 3:

- Sheetrock/insulation installation
- Framing Soffit/Hard ceilings
- Tape/Bed/Finishing begins
- Bathroom partition steel

### Level 2:

- Sheetrock/insulation installation
- Framing Soffit/Hard ceilings
- Bathroom Partition steel
- Screw Pattern Inspection per CoSS 5/8/24

### Level 1:

- Low voltage R/I
- Pulling Low Voltage wire for Fire Alarms

### Basement:

- MEP O/H & In wall R/I
- installing new 6" main sprinkler lines
- Interior Framing
- Low voltage R/I & wire pull

### Exterior/Sallyport:

- Waterproofing @ Foundation wall
- continue brick Install @ North elevation
- continue brick install @ Sally port
- Rock Crusher Operations began 5/7/24

### Site Engineering(Fulton County)

- Reinitiate Bypass after relocation
- Begin MH rework

### Note/Delays:

- CoSS performed brick inspection Friday 5/3/24
- ECS Inspected welds @ roof decking of Sally Port 5/7/24
- CoSS screw pattern inspection 2<sup>nd</sup> floor 5/8/24
- SSPHQ Jobsite received roughly 2" of rain over the weekend of 5/5/24 causing very wet and muddy conditions, limiting exterior work accomplished on site Monday 5/6/24

 JOBSITE PHOTOS



Plumbing In-Wall R/I



## Rock Crusher Operations



MEP O/H R/I And Interior Framing



## Brick Install At Sally Port



Brick Install At north Elevation



Elevated Slab Pour





Nelson Studs And Wire Mesh At Elevated Slab



Tape And Bed 3<sup>rd</sup> Floor

















Tape And Bed 3<sup>rd</sup> Floor



Sally Port Roof Decking

 WEATHER

Weather delays this week: 0

28  79° 55°	29  78° 62°	30  76° 55°	1  86° 57°	2  86° 65°	3  82° 63°	4  76° 62°
5  84° 65°	6  86° 65°	7  85° 69°	8  87° 70°	9  82° 63°	10  75° 51°	11  74° 53°

- Total Weather Delays: 19

## SAFETY REPORT

- Days without an accident: 210
- Days without lost time: 210

## MILESTONE TRACKING

- Construction Start: August 21, 2023
- Current Contract Completion Date: Mar 14, 2025