

# CURRENT CONSTRUCTION ACTIVITIES

## LAST WEEK - WEEK ENDING 05/18/2024

### Level 3:

- Drywall Soffit/Hard ceilings
- Tape/Bed/Finishing begins

### Level 2:

- Sheetrock/insulation installation
- Framing Soffit/Hard ceilings

### Level 1:

- Pulling low voltage wire for Fire Alarms
- Installing FR plywood blocking at required locations

### Basement:

- MEP O/H & In wall R/I
- installing new 4" sprinkler main & Branch line/heads
- Interior Framing
- Low voltage R/I & cable pull/ Fire alarm cable
- Copper Line set R/I

### Sallyport:

- MEP O/H R/I
- Installing window frames basement & 1<sup>st</sup> floor
- Level 1 wall layout
- Low voltage R/I & cable pull

### Exterior:

- continue brick Install @ North elevation
- Rock Crusher Operations continue
- CMU laid @ FW
- Backfill @ FW
- Exterior electrical R/I @ courtyard area
- Courtroom slab backfilled to specified subgrade
- Curtain wall glazing install 1<sup>st</sup> floor & Basement
- Cutting/removing existing lintels that conflict with facade

## THIS WEEK - WEEK ENDING 05/25/2024

### Level 3:

- Tape/Bed/Finishing drywall continues
- Concrete/joist removal for rework of decking to allow elevator to ascend to required height

### Level 2:

- Drywall/insulation installation
- Framing Soffit/Hard ceilings

### Level 1:

- Begin drywall/insulation installation

### Basement:

- MEP O/H & In wall R/I
- installing new 4" sprinkler main & Branch line/heads
- Interior Framing
- Low voltage R/I & cable pull/ Fire alarm cable
- Copper Line set R/I

### Sallyport:

- MEP O/H R/I
- Interior framing level 1
- Low voltage R/I & cable pull
- Hair interceptor install @ kennel area

### Exterior:

- Rock Crusher Operations continue
- Curtain wall/glazing install 1<sup>st</sup> floor & Basement
- Cutting/removing existing lintels that conflict with façade
- F/R/P remaining footings at courtroom addition
- Brick ledge extension @ radius (northwest elevation)
- Fiber Cement siding install begins
- Side walk CMU & F/R/P

### Note/Delays:

- Proof roll was performed at the building pad area of the Courtroom addition after completion of back fill 5/17

 JOBSITE PHOTOS



Installing Window Frames



## Rock Crusher Operations



Sheet Rock Finishing



Brick Install



Back Fill at Court House Edition/ Court Yard

















Low Voltage Wire Pulling for Fire Alarm



 WEATHER

Weather delays this week: 3

12  81° 58°	13  65° 60°	14  76° 62°	15  81° 61°	16  84° 62°	17  72° 65°	18  79° 62°
19  82° 60°	20  85° 64°	21  -- 63°	22  85° 66°	23  86° 67°	24  85° 66°	25  85° 67°

- Total Weather Delays: 22

## SAFETY REPORT

- Days without an accident: 215
- Days without lost time: 215

## MILESTONE TRACKING

- Construction Start: August 21, 2023
- Current Contract Completion Date: Mar 14, 2025