

CURRENT CONSTRUCTION ACTIVITIES

LAST WEEK - WEEK ENDING 05/25/2024

Level 3:

- Drywall Soffit/Hard ceilings
- Tape/Bed/Finishing drywall continues
- Concrete/joist removal for rework of decking to allow elevator to ascend to required height

Level 2:

- Drywall/insulation installation
- Framing Soffit/Hard ceilings
- Screw Pattern Inspection 5/24/24

Level 1:

- Installing FR plywood blocking at required locations

Basement:

- MEP O/H & In wall R/I
- installing new 4" sprinkler main & Branch line/heads
- Interior Framing
- Low voltage R/I & cable pull/ Fire alarm cable
- Copper Line set R/I
- Glass Installer

Sallyport:

- MEP O/H R/I
- Installing window frames basement & 1st floor
- Level 1 wall layout
- Low voltage R/I & cable pull
-

Exterior:

- Rock Crusher Operations continue
- Curtain wall glazing install 1st floor & Basement
- Cutting/removing existing lintels that conflict with façade
- Brick ledge extension @ radius (northwest elevation)
- Fiber Cement siding install begins
- Finished Waterproofing on existing building

THIS WEEK - WEEK ENDING 06/01/2024

Level 3:

- Tape/Bed/Finishing drywall continues
- Framing Soffit/Hard ceilings
- Paint (1st coat) begins
- Acoustic grid install begins following paint
- Install remaining glass

Level 2:

- Drywall/insulation installation finishes
- Framing Soffit/Hard ceilings
- Tape/Bed/Finishing drywall

Level 1:

- Begin drywall/insulation installation

Basement:

- MEP O/H & In wall R/I
- installing new 4" sprinkler main & Branch line/heads
- Interior Framing
- Glass Install

Sallyport:

- MEP O/H R/I
- Interior framing level 1
- Hair interceptor install @ kennel area
- Glass Install

Exterior:

- Rock Crusher Operations continue
- Back Fill @ U/G detention pond continues
- F/R/P remaining footings at courtroom addition
- Brick install @ North radius
- Fiber Cement siding continues
- Side walk CMU & F/R/P

Note/Delays:

- SSPHQ jobsite received 1.5" of rain Sunday morning 5.26.24 causing the site to be very wet and muddy when work resumed on 5.28.24
- Screw Pattern Inspection for 2nd floor drywall 5.24.24
- All Inspections for footings concrete/rebar 5.29.24

JOBSITE PHOTOS



Backfill



Electrical Overhead @ Sally Port



Sheet Rock Finishing



Brick Ledge extensions

















Fiber Cement Siding



Instillation of Sheet Rock on 1st Floor

 WEATHER

Weather delays this week: 2

19  84° 62°	20  86° 65°	21  87° 66°	22  87° 69°	23  88° 70°	24  88° 69°	25  85° 70°
26  91° 72°	27  85° 67°	28  86° 62°	29  85° 62°	30  81° 60°	31  81° 62°	1  80° 63°

- Total Weather Delays: 24

SAFETY REPORT

- Days without an accident: 220
- Days without lost time: 220

MILESTONE TRACKING

- Construction Start: August 21, 2023
- Current Contract Completion Date: Mar 14, 2025