

 **CURRENT CONSTRUCTION ACTIVITIES****LAST WEEK - WEEK ENDING 07/20/2024****Roof:**

- Gas line tie to RTU's
- Condensate drain install
- RTU Checklist/ Start Up? Power to RTU's

**Level 3:**

- Fire Protection lines & Heads
- Perm lighting install/ Power to light
- Grills & Diffuser/slot diffusers Install
- Electric device Install
- Paint touch up in exposed areas/ Sprinkler piping touch up

**Level 2:**

- ACT grid Install
- Paint Touch up
- Cable tray install
- F/A device install
- Fire protection lines & Heads
- Electrical device install/ Perm lighting install
- O/H Inspection
- Window rework per RFI 119

**Level 1:**

- Fire protection lines & heads
- Drywall/Insulation/ security mesh install
- Drywall finishing
- Paint/ Primer Continues
- Screw Patter Inspection

**Basement:**

- Hydrostatic testing plumbing lines
- Fire Protection Lines & Heads
- Drywall/ Insulation/ security mesh install
- O/H Door Install at Sally Port
- DWC Block Removal

**Exterior:**

- Sequence 7 steel/roof decking install continues at courtroom addition
- Grading for Curb & Gutter/ backfill behind new curb
- Tie-in 4" sewer line to SSMH 1.1
- Fiber cement siding install continues at North Elevation
- Curb & Cutter F/P begins 7/17
- Old/Existing 800kw generator removed from site

## THIS WEEK - WEEK ENDING 07/27/2024

### Roof:

- Curb & Rail Installation at Courtroom Addition

### Level 3:

- Elec/LV device Install
- Pulling LV data cable
- Grinding slab in IT rooms for sealed concrete finish
- Sprinkler piping touch up

### Level 2:

- ACT grid install
- Paint touch up
- Fire protection lines & heads
- Elec device install/ Perm lighting install
- Grills and Diffusers
- Grinding Slab in IT rooms for sealed concrete finish
- RTCC R/I

### Level 1:

- Drywall/Insulation/security mesh install
- Drywall Finishing
- Paint/Primer continues
- Exterior Framing at Courtroom addition
- Begin hanging duct in Courtroom Addition
- DWC penal frame install at Detention Areas
- NDT/UT inspection & testing of moment weld connections at newly installed Court Addition Structural Steel

### Basement:

- Fire protection lines & heads
- Drywall/Insulation/ Security mesh install
- DWC penal frame install at detention areas
- Existing Elevator Modernization begins

### Exterior:

- Sequence 7 steel/roof decking install continues at courtroom addition
- Grading for curb & gutter/ backfill behind new curb
- Tie-in 4" & 6" sewer line to SSMH 1.1
- Fiber cement siding install continues at North/ North West elevation
- Curb & Gutter continues
- Irrigation line trenching & PVC installation under new curb

### Note/Delays:

- SSPHQ jobsite received approximately 0.75" of rain Monday Afternoon 7/18 and over night. Site conditions were wet and muddy resulting in lost time for site crew. Site also received roughly 2" of rain over the weekend of 7/20.
- Fulton County/ Site Engineering finished rework of SSMH 1.1 by 7/17 allowing RYHC to rework 40 LK of existing SS line from basement along with new 4" SS line

 JOBSITE PHOTOS



Curb Install



Pulling LV Cables



RTU Start up



O/H Door Install @ Sally Port



Elec & LV Install

















DWC Penal Frames



 WEATHER

Weather delays this week: 3

14  98° 78°	15  95° 72°	16  91° 72°	17  92° 72°	18  90° 71°	19  87° 68°	20  82° 72°
21  87° 70°	22  88° 73°	23  90° 70°	24  84° 72°	25  84° 71°	26  88° 72°	27  86° 71°

- Total Weather Delays: 28

## SAFETY REPORT

- Days without an accident: 255
- Days without lost time: 255

## MILESTONE TRACKING

- Construction Start: August 21, 2023
- Current Contract Completion Date: Mar 14, 2025