

CURRENT CONSTRUCTION ACTIVITIES

LAST WEEK - WEEK ENDING 06//2024

Level 3:

- Tape/Bed/Finishing drywall
- Framing Soffit/Hard ceilings
- Paint (1st coat) begins

Level 2:

- Drywall/insulation installation
- Framing Soffit/Hard ceilings/ceilings in detention areas
- Tape/Bed/Finishing drywall

Level 1:

- Begin drywall/insulation installation

Basement:

- MEP O/H & In wall R/I
- installing new 4" sprinkler main & Branch line/heads
- Interior Framing
- Glass Install

Sallyport:

- MEP O/H R/I
- Interior Framing
- Glass Install

Exterior:

- Rock Crusher Operations continue
- Back fill @ U/G detention pond continues
- F/R/P remaining footings at courtroom addition
- Fiber Cement siding continues
- U/G storm and foundation drain tie-in to detention pond

THIS WEEK - WEEK ENDING 06/08/2024

Level 3:

- Paint (1st coat) primer continues/ begin 1st finish coat and exposed corridor ceilings
- Acoustic grid install begins following paint

Level 2:

- Framing Soffit/Hard ceilings
- Tape/Bed/Finishing drywall

Level 1:

- Continue drywall/insulation installation
- Finish curtain wall glazing
- Fireproofing install
- U/G rough-in plumbing & electrical at court addition prior to slab pour

Basement:

- MEP O/H & In wall R/I
- installing new sprinkler Branch line/heads
- Finish curtain glazing

Sallyport:

- MEP O/H R/I
- Interior framing level 1
- Hair interceptor install @ kennel area
- Fireproofing install @ basement level

Exterior:

- Rock Crusher Operations continue/ finish 6/7/24
- Slab prep/ formwork, rebar, GAB, moisture barrier
- Brick install @ North radius
- Fiber Cement siding continues
- Excavating E-line removing crushable material
- C14-C13 MH and pipe install prior to slab pour
- Elevated sidewalk steel at public retrieval

Note/Delays:

- Lawson Plumbing received the Oil/Water Separator 5/30

JOBSITE PHOTOS



F/R/P footings @ Courtroom



Brick install @ North radius



Water/Oil Separator



Fiber cement siding

















Slab preparation



Glazing Install @ basement

 WEATHER

Weather delays this week: 0

| | | | | | | |
|---|---|---|---|---|---|---|
| 26  90° 71° | 27  85° 65° | 28  86° 61° | 29  85° 57° | 30  83° 55° | 31  82° 63° | 1  76° 64° |
| 2  82° 66° | 3  87° 66° | 4  82° 68° | 5  88° 70° | 6  86° 68° | 7  87° 62° | 8  86° 66° |

- Total Weather Delays: 24

SAFETY REPORT

- Days without an accident: 225
- Days without lost time: 225

MILESTONE TRACKING

- Construction Start: August 21, 2023
- Current Contract Completion Date: Mar 14, 2025