

CURRENT CONSTRUCTION ACTIVITIES

LAST WEEK - WEEK ENDING 07/13/2024

Roof:

- Mini Split Unit disconnects install
- Gas line tie to RTU's

Level 3:

- F/A device install
- Fire Protection lines & Heads
- Perm lighting install
- Caulking at ACT grid
- Grills & Diffuser/slot diffusers Install
- Electrical Panel

Level 2:

- ACT grid Install
- Paint Touch up
- Cable tray install
- F/A device install
- Fire protection lines & Heads

Level 1:

- Fire protection lines & heads
- Drywall/Insulation/ security mesh install
- Drywall finishing
- O/H 6" roof drain pipe install at Sally Port
- Paint/Primer begins

Basement:

- Shower valve R/I
- Fire protection lines & heads
- Drywall/Insulation/ security mesh install
- Waterproofing at penetrations for exterior conduits/water line

Exterior:

- Sequence 7 steel/roof decking install continues at courtroom addition
- Grading for Curb & Gutter
- Storm/ drainage piping & structures installed in courtyard
- Fiber cement siding install continues at North Elevation

THIS WEEK - WEEK ENDING 07/20/2024

Roof:

- Gas line tie in to RTU's
- Condensate drains install
- RTU checklists/ Start up/ Power to RTU's

Level 3:

- Fire protection lines & heads
- Perm lighting install/ Power to lighting
- Grills & Diffusers/slot diffusers install
- Elec devices install
- Paint touch up exposed areas/ Sprinkler piping touch up
- Partial O/H inspection
- Pulling LV data cable

Level 2:

- ACT grid install
- Paint touch up
- Cable tray install
- F/A device install
- Fire protection lines & heads
- Elec device install/ Perm lighting install
- Partial O/H inspection
- Grills and Diffusers

Level 1:

- Fire protection lines & heads
- Drywall/Insulation/security mesh install
- Drywall Finishing
- Paint/Primer begins
- Screw Pattern Inspections

Basement:

- Begin Hydrostatic testing plumbing lines
- Fire protection lines & heads
- Drywall/Insulation/ Security mesh install
- O/H door install at Sally Port
- DWC block removal

Exterior:

- Sequence 7 steel/roof decking install continues at courtroom addition
- Grading for curb & gutter
- Tie-in 4" sewer line to SSMH 1.1
- Fiber cement siding install continues at North elevation
- DWC Block removal

Note/Delays:

- Generator to be removed 7/17
- SSPHQ jobsite received approximately .85" of rain Monday Afternoon 7/15 and over night. Site conditions were wet and muddy resulting in lost time for site crew.
- Fulton County/ Site Engineering will finish rework of SSMH 1.1 by 7/17 allowing RYHC to rework 40 LK of existing SS lie from basement along with new 4" SS line

 JOBSITE PHOTOS



Cabel Tray Install



Sequence 7 install



Fiber cement siding install



Roof Decking Install

















Painting/Primer



Cabel Install

 WEATHER

Weather delays this week: 0

7  92° 70°	8  92° 74°	9  93° 72°	10  87° 70°	11  92° 72°	12  95° 74°	13  96° 76°
14  98° 78°	15  95° 72°	16  91° 72°	17  91° 72°	18  87° 71°	19  82° 70°	20  81° 70°

- Total Weather Delays: 25

SAFETY REPORT

- Days without an accident: 250
- Days without lost time: 250

MILESTONE TRACKING

- Construction Start: August 21, 2023
- Current Contract Completion Date: Mar 14, 2025