

# CURRENT CONSTRUCTION ACTIVITIES

## LAST WEEK - WEEK ENDING 08/03/2024

---

### 3<sup>rd</sup> Floor:

- Elec/LV device install
- Pulling LV data cable
- AV cable install

### 2<sup>nd</sup> Floor:

- ACT grid install / grid caulking
- Fire Protection lines & heads
- Elec device install / Perm lighting install
- Electrical room equipment install
- Grills & Diffusers
- Floor drains/ p-trap primers

### 1<sup>st</sup> Floor:

- Drywall/Insulation/security mesh install
- Drywall finishing
- ACT grid install
- Paint/Primer continues
- Exterior framing @ court add
- continue hanging duct in court addition
- storefront install @ courtyard

### Basement:

- Drywall/Insulation/security mesh install
- Existing elevator modernization continues
- Condensate drains/pumps for dehumidifiers

### Exterior:

- Sequence 7 steel/roof decking install continues at courtroom addition
- Grading for curb & gutter/ backfill behind new curb
- Tie-in 4" sewer line to SSMH 1.1
- Fiber cement siding install continues at North/ West/South Elevations

## THIS WEEK - WEEK ENDING 08/10/2024

### Roof:

- TPO roof install begins @ Sally Port
- Roof drains/ ERD's @ Sally Port

### 3<sup>rd</sup> Floor:

- Elec/LV device install
- Pulling LV data cable
- AV cable install
- Drywall @ soffit/hard ceilings

### 2<sup>nd</sup> Floor:

- Elec device install / Perm lighting install
- Grills & Diffusers
- Electrical room equipment install

### 1<sup>st</sup> Floor:

- Drywall/Insulation/security mesh install
- Drywall finishing
- ACT grid install
- Paint/Primer continues
- Exterior framing @ court add
- continue hanging duct in court addition
- storefront install @ courtyard

### Basement:

- Drywall/Insulation/security mesh install
- Existing elevator modernization continues
- Fire Protection lines & heads
- Condensate drains/pumps for dehumidifiers

### Exterior:

- Sequence 7 steel/roof decking install continues at courtroom addition
- Grading for curb & gutter/ backfill behind new curb
- Tie-in 4" sewer line to SSMH 1.1
- Fiber cement siding install continues at West/South Elevations
- Domestic waterline installation begins

### Notes:

- Visual Steel inspection scheduled for Thursday 8/8/24 for courtroom addition
- Fire Marshall inspection 3<sup>rd</sup> floor - Tuesday 8/6/24
- Subgrade soil test for PEMB performed 8/1/24

 JOBSITE PHOTOS



Finishing Drywall



CFMF at Addition B



















Parapet Framing, Screenwall Steel & Roof Curbs at Addition B



AV & Data Wire @ Cable Trays

## WEATHER

Weather delays this week: 0

28  83° 70°	29  85° 69°	30  91° 67°	31  94° 73°	1  95° 74°	2  95° 71°	3  91° 70°
4  93° 72°	5  90° 73°	6  90° 71°	7  95° 74°	8  90° 74°	9  90° 70°	10  91° 65°

- Total Weather Delays: 29



## SAFETY REPORT

- Days without an accident: 265
- Days without lost time: 265

## MILESTONE TRACKING

- Construction Start: August 21, 2023
- Current Contract Completion Date: Mar 14, 2025