

# CURRENT CONSTRUCTION ACTIVITIES

## LAST WEEK - WEEK ENDING 08/09/2024

---

### Roof:

- TPO roof install @ Sally Port
- Roof drains/ ERD's @ Sally Port

### 3<sup>rd</sup> Floor:

- Elec/LV device install
- Pulling LV data cable
- AV cable install
- Drywall @ soffit/hard ceilings

### 2<sup>nd</sup> Floor:

- Elec device install / Perm lighting install
- Grills & Diffusers
- Electrical room equipment install

### 1<sup>st</sup> Floor:

- Drywall/Insulation/security mesh install
- Drywall finishing
- ACT grid install
- Paint/Primer continues
- Exterior framing @ court add
- continue hanging duct in court addition
- storefront install @ courtyard
- LV cable/ stat boxes/ line sets- r/i

### Basement:

- Drywall/Insulation/security mesh install
- Drywall finishing
- Existing elevator modernization continues
- Fire Protection lines & heads
- Condensate drains/pumps for dehumidifiers
- CMU wall in kennel area

### Exterior:

- Sequence 7 steel/roof decking install continues at courtroom addition
- Grading for curb & gutter/ backfill behind new curb
- Tie-in 4" sewer line to SSMH 1.1
- Fiber cement siding install continues at West/South Elevations
- Sidewalk CMU & Brick rework @ loading dock
- Brick rework @ columns near rear entrance
- U/G conduits & form work for light pole bases

## THIS WEEK - WEEK ENDING 08/17/2024

### Roof:

- TPO roof install begins @ Court room add
- Roof drains/ ERD's @ Court room

### 3<sup>rd</sup> Floor:

- Elec/LV device install
- Pulling LV data cable
- AV cable install

### 2<sup>nd</sup> Floor:

- Elec device install / Perm lighting install
- Electrical room equipment install
- Fire Protection sprinkler heads

### 1<sup>st</sup> Floor:

- Drywall/Insulation/security mesh install
- Drywall finishing
- Electrical room equipment install
- ACT grid install
- Paint/Primer/grid caulk continues
- Exterior framing/sheathing @ court add
- continue hanging duct in court addition
- LV cable/ stat boxes/ line sets- r/i
- Grills & Diffusers
- Hanging interior/exterior doors
- SOMD/concrete remediation @ radius/diamonds @ columns

### Basement:

- Drywall/Insulation/security mesh install
- Existing elevator modernization continues
- Fire Protection lines & heads
- Drywall finishing
- Condensate drains/pumps for dehumidifiers
- Hanging interior/exterior doors

### Exterior:

- Sequence 7 steel/roof decking install continues at courtroom addition
- Grading for curb & gutter/ backfill behind new curb
- Fiber cement siding install continues at West/South Elevations
- Domestic waterline installation
- U/G conduits/ form work/concrete for light pole bases

### Notes:

- Visual Steel inspection completed Thursday 8/8/24 for courtroom addition

 JOBSITE PHOTOS



Sonotubes for Pouring Concrete Light Pole Bases



Sheathing at Swat Room

















Fiber-Cement Siding at West Elevation



Roof Curbs at Sallyport

 WEATHER

Weather delays this week: 0

4  93° 72°	5  90° 73°	6  91° 71°	7  96° 73°	8  96° 73°	9  95° 70°	10  94° 68°
11  94° 67°	12  93° 68°	13  91° 69°	14  88° 68°	15  88° 69°	16  91° 71°	17  91° 70°

- Total Weather Delays: 29

## SAFETY REPORT

- Days without an accident: 270
- Days without lost time: 270

## MILESTONE TRACKING

- Construction Start: August 21, 2023
- Current Contract Completion Date: Mar 14, 2025