

# CURRENT CONSTRUCTION ACTIVITIES

## LAST WEEK - WEEK ENDING 08/24/2024

### Roof:

- TPO roof install @ Court room add
- Roof drains/ ERD's @ Court room

### 3<sup>rd</sup> Floor:

- Drywall/finishing @ existing columns

### 2<sup>nd</sup> Floor:

- Elec device install / Perm lighting install
- Electrical room equipment install
- Fire Protection sprinkler heads
- Electrical rework new elevator

### 1<sup>st</sup> Floor:

- Drywall/Insulation install
- Drywall finishing
- Electrical room equipment install
- ACT grid install
- Paint/Primer/grid caulk continues
- Exterior framing/sheathing @ court add
- continue hanging duct in court addition
- LV cable/ stat boxes/ line sets- r/i
- diamonds @ columns
- Elec device install / Perm lighting install
- Electrical o/h at court addition

### Basement:

- Drywall/Insulation/security mesh install
- Existing elevator modernization continues
- Fire Protection lines & heads
- Drywall finishing
- Condensate drains/pumps for dehumidifiers

### Exterior:

- Sequence 7 steel install continues at courtroom addition
- Grading for curb & gutter/
- Fiber cement siding install continues at West/South Elevations
- Domestic waterline installation
- U/G conduits/ form work/concrete for light pole bases
- Hydrostatic testing 8" fire line to 200 psi
- Dirt export

## THIS WEEK - WEEK ENDING 08/31/2024

### Roof:

- TPO roof install @ Court room add
- Roof drains/ ERD's @ Court room
- RTU install @ Sally Port & Court addition
- Louvre install @ Sally Port & Court addition

### 3<sup>rd</sup> Floor:

- Drywall expansion joint install per RFI 120

### 2<sup>nd</sup> Floor:

- Elec device install / Perm lighting install
- Electrical room equipment install
- Cable tray install

### 1<sup>st</sup> Floor:

- Drywall/Insulation install
- Drywall finishing
- Electrical room equipment install
- Exterior framing/sheathing @ court add
- continue hanging duct in court addition
- SOMD/concrete remediation @ radius
- Elec device install / Perm lighting install
- Electrical o/h at court addition
- Fire Protection sprinkler heads
- Courtroom mock up
- Interior framing @ court add

### Basement:

- Drywall/Insulation/security mesh install
- Existing elevator modernization continues
- Drywall finishing
- Primer/paint begins @ walls & ceilings
- Fire Protection sprinkler heads

### Exterior:

- Grading for curb & gutter/site grading
- BMP rework/refresh
- Fiber cement siding install continues at West/South Elevations
- Domestic waterline tie - in
- U/G conduits/ form work/concrete for light pole bases
- Waterproofing east elevation (court add)
- Begin Wall B survey/grading/footings

 JOBSITE PHOTOS



Overhead MEP at Courts Addition



Siding at Staff Entrance

















Prep for Sidewalk at Stairs



Roofing at Addition

 WEATHER

Weather delays this week: 0

18  89° 67°	19  88° 66°	20  89° 65°	21  83° 65°	22  83° 62°	23  85° 60°	24  87° 62°
25  90° 62°	26  92° 62°	27  93° 68°	28  94° 71°	29  94° 71°	30  92° 70°	31  91° 70°

- Total Weather Delays: 29

## SAFETY REPORT

- Days without an accident: 280
- Days without lost time: 280

## MILESTONE TRACKING

- Construction Start: August 21, 2023
- Current Contract Completion Date: Mar 14, 2025