

CURRENT CONSTRUCTION ACTIVITIES

LAST WEEK - WEEK ENDING 10/12/2024

Roof:

- Roof Screen Louvers
- Bent Plate for Brick per RFI 128

3rd Floor:

- Electrical Devices
- Carpet & LVT Prep & Install
- Light fixtures at Restrooms
- Terminations at Electrical Rooms
- Dropping Ceiling Tiles
- Hanging Hard Ceilings
- Pulling Security Cables
- Millwork
- Plumbing Fixtures

2nd Floor:

- Pulling Cable & Wire
- Electrical Devices
- Light fixtures at Restrooms
- Terminations at Electrical Rooms
- Dropping Ceiling Tiles
- Hanging Hard Ceilings

1st Floor:

- Prep & Paint Stair 1
- Cable Tray
- Fire Sprinkler Main, Branches & Dropping Sprinkler Heads

- Tile at Restrooms
- Electrical Devices
- Light fixtures at Restrooms
- Terminations at Electrical Rooms
- MEP In-Wall Rough-In at Courts Addition
- Hanging & Finishing Drywall
- Painting at Sallyport
- Block Work for Detention Benches

Basement:

- Painted First Finish Coat
- Fire Sprinkler Main, Branches & Dropping Sprinkler Heads
- Light Fixtures
- Finishing Drywall
- Existing Elevator Modernization
- Tile at Restrooms
- Electrical Devices
- Light fixtures at Restrooms
- Terminations at Electrical Rooms
-

Exterior:

- Caulking at Joints & Glazing
- Pouring Curb & Gutter
- Pouring Sidewalks
- Storm Line for PEMB Changes
- Insulation & Furring Strips for Metal Panels
- Site Grading
- Flashing for Siding
- Glass at Storefront
- U/G Conduits for Light Poles & Card Readers
- Mucking Out Detention Pond
- Excavating for Seat Walls
- Siding at Roof Penthouse

THIS WEEK - WEEK ENDING 10/19/2024

Roof:

- Louver installation @ court roof

3rd Floor:

- Carpet / LVP install
- Painting Electrical Room
- Millwork
- Electrical Devices
- Terminations at Electrical Rooms
- Light Fixtures
- Dropping Ceiling Tiles
- Hanging Hard Ceilings

2nd Floor:

- Pulling Cable
- Electrical Devices
- Terminations at Electrical Rooms
- Dropping Ceiling Tiles
- Hanging Hard Ceilings
-

1st Floor:

- Cable Tray
- Electrical Devices
- Terminations at Electrical Rooms
- MEP In-Wall Rough-In at Courts
- Haning & Finishing Drywall
- Grilles & Diffusers

Basement:

- Existing elevator modernization continues
- Fire Sprinklers Mains, Branch Lines & Dropping Heads
- Tile at Restrooms
- Electrical Devices
- Terminations at Electrical Rooms
- Grilles & Diffusers

Exterior:

- Caulking at Glazing
- Glass Install
- Light Poles
- U'G Conduits for Light Poles, Cameras and Generator
- Prepping & Pouring Seat Wall Footings
- Site Grading
- Flashing for Siding
- Siding at Roof Penthouse
- Block & Brick at Seat Walls

 JOBSITE PHOTOS



Seat Wall Footings



Carpet & Millwork at CSI

















U/G Rough-In to Generator Pad



Plumbing Fixtures

 WEATHER

Weather delays this week: 0

6  85° 62°	7  86° 57°	8  80° 58°	9  79° 55°	10  76° 48°	11  75° 46°	12  79° 50°
13  83° 63°	14  69° 42°	15  66° 41°	16  61° 36°	17  64° 39°	18  68° 43°	19  71° 45°

- Total Weather Delays: 37

SAFETY REPORT

- Days without an accident: 315
- Days without lost time: 315

MILESTONE TRACKING

- Construction Start: August 21, 2023
- Current Contract Completion Date: Mar 14, 2025