

+ CURRENT CONSTRUCTION ACTIVITIES

LAST WEEK - WEEK ENDING 10/19/2024

Roof:

- Louver installation @ court roof
- Brick Ledge per RFI 128

3rd Floor:

- Carpet / LVP install
- Painting Electrical Room
- Millwork
- Electrical Devices
- Terminations at Electrical Rooms
- Light Fixtures
- Dropping Ceiling Tiles
- Hanging Hard Ceilings

2nd Floor:

- Pulling Cable
- Electrical Devices
- Terminations at Electrical Rooms
- Dropping Ceiling Tiles
- Hanging Hard Ceilings
-

1st Floor:

- Cable Tray
- Electrical Devices
- Terminations at Electrical Rooms
- MEP In-Wall Rough-In at Courts
- Haning & Finishing Drywall
- Grilles & Diffusers

Basement:

- Existing elevator modernization continues
- Fire Sprinklers Mains, Branch Lines & Dropping Heads
- Tile at Restrooms
- Electrical Devices
- Terminations at Electrical Rooms
- Grilles & Diffusers

Exterior:

- Caulking at Glazing
- Glass Install
- Light Poles
- U'G Conduits for Light Poles, Cameras and Generator
- Prepping & Pouring Seat Wall Footings
- Site Grading
- Flashing for Siding
- Siding at Roof Penthouse
- Block & Brick at Seat Walls

THIS WEEK - WEEK ENDING 10/26/2024

Roof:

- Removing Frames per RFI 119

3rd Floor:

- Touching Up Exposed Ceilings & Restrooms
- Water Heaters
- Caulking Grid around Columns
- Running Power to PIU's
- Wall Tile

2nd Floor:

- Pulling Cable
- Terminations at Electrical Rooms
- Dropping Ceiling Tiles
- Finishing Hard Ceilings
- Prep for Flooring

1st Floor:

- Partition Steel @ Court Restrooms
- Cable Tray & Pulling Data Cable
- Haning & Finishing Drywall
- Grilles & Diffusers
- Rough-In for Camera's

Basement:

- Existing Elevator Modernization
- Fire Sprinklers Mains, Branch Lines & Dropping Heads
- Tile at Restrooms

Exterior:

- Metal Panels
- Site Grading
- Prepping & Pouring Seat Walls

 JOBSITE PHOTOS



Water Heaters



Metal Panels at Screening Area

















Seat Walls at Courtyard



Tile at Locker Room

WEATHER

Weather delays this week: 0

13  83° 63°	14  69° 42°	15  67° 40°	16  62° 36°	17  65° 39°	18  68° 43°	19  72° 44°
20  78° 47°	21  79° 49°	22  78° 52°	23  80° 55°	24  83° 50°	25  82° 56°	26  83° 55°

- Total Weather Delays: 37

SAFETY REPORT

- Days without an accident: 320
- Days without lost time: 320

MILESTONE TRACKING

- Construction Start: August 21, 2023
- Current Contract Completion Date: Mar 14, 2025