

+ CURRENT CONSTRUCTION ACTIVITIES

LAST WEEK - WEEK ENDING 11/9/2024

Roof:

- Remaining Brick

3rd Floor:

- Wall Tile at Wet Walls
- Water Fountains
- Data Racks at IT Rooms

2nd Floor:

- Light Fixtures at RTCC
- Water Heaters
- Plumbing Fixtures

1st Floor:

- Prime & Paint at Courts
- Cable Tray
- Pulling Cable
- Floor Tile at Restrooms & Hallway
- Electrical Rough-In
- Insulation, Drywall & Finishing

Basement:

- Air Pressure Test on Sprinkler
- Dropping Sprinkler Heads
- Light Fixtures at Sallyport
- UPS System at Data Center

Exterior:

- Storefront at Courtyard
- Rebar for Wall B Ramp Footings
- Brick @ Seat Walls
- Metal Panels @ Court Entrance
- Misc. Site Grading

THIS WEEK - WEEK ENDING 11/16/2024

3rd Floor:

- Touching Up Exposed Ceilings & Restrooms
- Wall Tile

2nd Floor:

- Pulling Cable
- Water Fountains
- Grilles at RTCC

1st Floor:

- Prime & Paint @ Courts
- Tile at Restrooms
- Electrical Rough-In
- Flex Lines & Slot Diffusers at Courts

Basement:

- Light Fixtures

Exterior:

- Metal Panels @ Courts Entrance
- Brick @ Seat Walls
- Prep and Pour Wall B Ramp Footings
- Misc. Site Grading
- Irrigation Lines

+ JOBSITE PHOTOS



Seat Walls



Wall B Ramp Footings

















Metal Panel at Courtyard



Cable Tray

WEATHER

Weather delays this week: 0

3  65° 57°	4  60° 56°	5  75° 63°	6  72° 65°	7  72° 63°	8  80° 60°	9  74° 61°
10  58° 54°	11  71° 49°	12  74° 48°	13  61° 46°	14  53° 45°	15  65° 42°	16  67° 43°

- Total Weather Delays: 37

SAFETY REPORT

- Days without an accident: 330
- Days without lost time: 330

MILESTONE TRACKING

- Construction Start: August 21, 2023
- Current Contract Completion Date: Mar 14, 2025