

CURRENT CONSTRUCTION ACTIVITIES

LAST WEEK - WEEK ENDING 11/30/2024

3rd Floor:

- Touching Up Paint
- Paint Stair 2
- Countertops & Sinks

2nd Floor:

- Flooring at Hallways & Rooms
- Plumbing Fixtures

1st Floor:

- Paint Hard Ceilings
- Cable Tray
- Pulling Data Cable
- Fire Alarm Plates & Jacks
- Storefront at Courtyard
- Sprinkler Heads
- Light Fixtures
- Ceiling Grid

Basement:

- Pulling Data Cable
- Light Fixtures

Exterior:

- Metal Panels @ Courts Entrance
- Poured Wall B Ramps
- Poured PEMB Footings
- Irrigation Lines
- Trees
- Sod

THIS WEEK - WEEK ENDING 12/7/2024

2nd Floor:

- Flooring

1st Floor:

- Cable Tray & Cable
- Storefront at Courtyard
- Sprinkler Heads
- Light Fixtures
- Ceiling Grid
- Slot Diffusers at Community Room

Basement:

- Cable Tray & Cable
- Light Fixtures

Exterior:

- Metal Panels @ Courts Entrance
- Pulling Wire to Generator
- Prep & Pour Foundation Walls for PEMB
- Irrigation Lines
- Sod

JOBSITE PHOTOS



Restroom Countertops & Sinks at 3rd Floor



Metal Panel

















LVP at 2nd Floor Hallway



Freshly Poured Wall B Ramps

WEATHER

Weather delays this week: 1

1  53° 30°	2  48° 29°	3  44° 24°	4  52° 43°	5  50° 23°	6  45° 25°	7  52° 35°
8  59° 45°	9  58° 54°	10  62° 49°	11  58° 43°	12  50° 33°	13  52° 35°	14  55° 38°

- Total Weather Delays: 38

SAFETY REPORT

- Days without an accident: 340
- Days without lost time: 340

MILESTONE TRACKING

- Construction Start: August 21, 2023
- Current Contract Completion Date: Mar 14, 2025