

CURRENT CONSTRUCTION ACTIVITIES

LAST WEEK - WEEK ENDING 12/14/2024

2nd Floor:

- Plumbing Fixtures
- Locker Install

1st Floor:

- Dropping Access Control Cables
- Storefront & Glass at Courtyard
- Sprinkler Heads
- Drywall Touch-Up
- Grilles & Diffusers
- Panelboards
- Receptacles
- Light Fixtures
- Locker Install

Basement:

- Installing & Finishing Drywall
- Fire Caulking
- Locker Install

Exterior:

- Metal Panels @ Courts Entrance
- Pressure Washing Retaining Wall Ramps
- Poured PEMB Slab

THIS WEEK - WEEK ENDING 12/21/2024

3rd Floor:

- Wood Doors & Hardware
- Drywall Touch-Up
- Finishing Window Sills
- Elevator Work

2nd Floor:

- Wood Doors & Hardware

1st Floor:

- Pulling Cable
- Storefront, Doors & Glass at Courtyard
- Sprinkler Heads
- Light Fixtures & Receptacles
- Shrinking Column at Courtroom
- Slot Diffusers at Community Room
- Wall Tile

Basement:

- Panelboards
- Pulled Main Fiber Line to Data Center

Exterior:

- Cast Stone Tops for Seat Wall
- Poured Exterior Steps
- Backfilled at Retaining Wall Ramps
- PEMB Delivery
- Stucco at Retaining Wall

 JOBSITE PHOTOS



Stucco at Wall B Ramps



PEMB Slab

















Metal Lockers on 2nd Floor



Plumbing Fixtures

 WEATHER

Weather delays this week: 0

8  60° 45°	9  55° 53°	10  65° 52°	11  53° 31°	12  54° 31°	13  59° 42°	14  58° 41°
15  42° 40°	16  59° 46°	17  68° 47°	18  72° 44°	19  -- 37°	20  52° 30°	21  48° 27°

- Total Weather Delays: 38

SAFETY REPORT

- Days without an accident: 350
- Days without lost time: 350

MILESTONE TRACKING

- Construction Start: August 21, 2023
- Current Contract Completion Date: Mar 14, 2025