

CURRENT CONSTRUCTION ACTIVITIES

LAST WEEK - WEEK ENDING 12/28/2024

3rd Floor:

- Drywall Touch Up
- Wood Doors & Hardware

2nd Floor:

- Drywall Touch Up
- Wood Doors & Hardware

1st Floor:

- Storefront at Courtyard
- Finishing Hard Ceilings

Basement:

- Installing & Finishing Drywall
- Locker Install

Exterior:

- Backflow Preventer at Courtyard
- Stucco @ Retaining Wall Ramps
- Erection of PEMB
- Cast Stone Tops @ Seat Walls
- Gas Meter Install

THIS WEEK - WEEK ENDING 01/04/2025

3rd Floor:

- Wood Doors & Hardware
- Drywall Touch-Up

2nd Floor:

- Wood Doors & Hardware
- Drywall Touch Up

1st Floor:

- Pulling Data Cable
- Light Fixtures & Receptacles
- Finishing Hard Ceilings

Basement:

- Light Fixtures
- Pulling Fire Alarm Cable

Exterior:

- Cast Stone Tops for Seat Wall
- Erection of PEMB
- Stucco at Retaining Wall
- Tie In Gas Line to Gas Meter & Generator

JOBSITE PHOTOS



PEMB Garage



Wood Doors

















Shrinking Column at Courtroom



Storefront at Courtyard

WEATHER

Weather delays this week: 0

22  47° 28°	23  47° 27°	24  60° 32°	25  58° 40°	26  49° 40°	27  44° 42°	28  51° 49°
29  62° 41°	30  65° 46°	31  68° 38°	1  52° 29°	2  51° 31°	3  48° 26°	4  45° 30°

- Total Weather Delays: 38

SAFETY REPORT

- Days without an accident: 355
- Days without lost time: 355

MILESTONE TRACKING

- Construction Start: August 21, 2023
- Current Contract Completion Date: Mar 14, 2025