

+ CURRENT CONSTRUCTION ACTIVITIES

LAST WEEK - WEEK ENDING 01/25/2025

3rd Floor:

- Terminate Data in the IT Room
- Labeling Electrical Devices
- Sealed Concrete

2nd Floor:

- Final Paint
- Labeling Electrical Devices
- Cutting out & Setting Floor Boxes at Raised Flooring in RTCC
- Sealed Concrete

1st Floor:

- Water Heater
- Floor Tile at Corridors
- Plumbing Fixtures
- Drop Ceiling Tiles

Basement:

- Pulling Data & Fire Alarm Cable

Exterior:

- Prepping & Laying Pavers Inside the Courtyard

THIS WEEK - WEEK ENDING 02/01/2025

3rd Floor:

- Testing & Labeling Data Cables in the IT Room
- TV's & Room Reservation Panels

2nd Floor:

- Final Paint
- Restrooms Partitions & Accessories
- Terminating Data Cable in the IT Room
- Mobile Storage Shelving

1st Floor:

- Floor Tile at Corridors
- Millwork
- Mobile Storage Shelving
- Epoxy flooring at Evidence Lab
- Interior Metal Panel Ceilings

Basement:

- Pulling Data & Fire Alarm Cable
- Epoxy Flooring at the Detention Area
- Start-Up of UPS

Exterior:

- Prepping & Laying Pavers Inside the Courtyard
- Prep & Pour Smaller Bio Cell

JOBSITE PHOTOS



Kennels



Pavers at Courtyard

















One Way Glass at Courtroom



Prep for Epoxy Floor at Evidence Lab

WEATHER

Weather delays this week: 1

19  47° 16°	20  32° 17°	21  30° 13°	22  36° 20°	23  39° 22°	24  46° 24°	25  51° 26°
26  55° 40°	27  49° 33°	28  55° 39°	29  64° 39°	30  63° 47°	31  63° 44°	1  65° 41°

- Total Weather Delays: 46

SAFETY REPORT

- Days without an accident: 375
- Days without lost time: 375

MILESTONE TRACKING

- Construction Start: August 21, 2023
- Current Contract Completion Date: Mar 14, 2025