

# + CURRENT CONSTRUCTION ACTIVITIES

## LAST WEEK - WEEK ENDING 02/08/2025

### 3<sup>rd</sup> Floor:

- TV's & Room Reservation Panels
- Architectural Punch Walk

### 2<sup>nd</sup> Floor:

- Final Paint
- Terminating Data Cable in the IT Room

### 1<sup>st</sup> Floor:

- Flooring at Offices
- Millwork at Courtroom
- Interior Metal Panel Ceilings
- Restroom Partitions
- Paint Touch-Up

### Basement:

- Pulling Data & Fire Alarm Cable

### Exterior:

- Prepping & Laying Pavers Inside the Courtyard
- Spreading Topsoil
- Spreading GAB at Parking Lot

## THIS WEEK - WEEK ENDING 02/15/2025

### 2<sup>nd</sup> Floor:

- Architectural Punch Walk
- Terminating Data Cable in the IT Room
- T&B

### 1<sup>st</sup> Floor:

- Flooring
- Millwork at Courtroom
- Restroom Partitions
- Paint Touch-Up
- Toilet Partitions

### Basement:

- Pulling Data & Fire Alarm Cable

### Exterior:

- Prepping & Laying Pavers at the Plaza
- Site Fencing
- Spreading Topsoil
- Spreading GAB

 JOBSITE PHOTOS



Fence Post



TV at 3<sup>rd</sup> Floor

















Millwork at Courtroom



Spreading GAB at Parking Lot

 WEATHER

Weather delays this week: 0

2  66° 39°	3  73° 48°	4  78° 52°	5  76° 54°	6  72° 61°	7  73° 54°	8  75° 63°
9  72° 47°	10  62° 42°	11  43° 38°	12  44° 42°	13  56° 32°	14  55° 37°	15  54° 51°

- Total Weather Delays: 48

## SAFETY REPORT

- Days without an accident: 385
- Days without lost time: 385

## MILESTONE TRACKING

- Construction Start: August 21, 2023
- Current Contract Completion Date: Mar 14, 2025