

CURRENT CONSTRUCTION ACTIVITIES

LAST WEEK - WEEK ENDING 03/08/2025

2nd Floor:

- RTCC Equipment & Furniture Install

1st Floor:

- Contractor Punch List
- TV's
- Metal Panels

Basement:

- Flooring
- Paint Touch Up
- Existing Cab Elevator Final Inspection

Exterior:

- Railings
- Pouring Concrete Flumes for Gates

THIS WEEK - WEEK ENDING 03/15/2025

3rd Floor:

- Furniture Install
- Punch List Work

2nd Floor:

- RTCC Equipment & Furniture Install
- Punch List Work

1st Floor:

- Terminating data Cables at IT Closets
- Testing 1st Floor Data Cables
- Access Control Devices
- Teller Speakers & Glass
- Rubber Base
- Signage
- TV's
- Touch Up Paint

Basement:

- Millwork
- Water Dinking Fountains
- Final Paint
- Flooring

Exterior:

- Planting
- Crack & Fill at Upper Lot

 JOBSITE PHOTOS



Railings



TV at Public Corridor

















Interior Wayfinding on Floor 1



Landscaping & Sidewalk along Road

 WEATHER

Weather delays this week: 0

2  57° 29°	3  64° 40°	4  68° 49°	5  56° 34°	6  54° 34°	7  68° 53°	8  72° 49°
9  56° 44°	10  52° 38°	11  -- 42°	12  77° 48°	13  70° 52°	14  70° 57°	15  71° 59°

- Total Weather Delays: 50

SAFETY REPORT

- Days without an accident: 405
- Days without lost time: 405

MILESTONE TRACKING

- Construction Start: August 21, 2023
- Current Contract Completion Date: Mar 14, 2025