

## CURRENT CONSTRUCTION ACTIVITIES

### THIS WEEK - WEEK ENDING 09/08/2023

---

- 7-Day Letter Inspection 09/05
- Continuing stripping of topsoil.
- Begin grading.
- Begin building pad preparations.
- Export of dirt.
- Delivery of sanitary sewer and storm structures 09/07

### NEXT WEEK - WEEK ENDING 9/15/2023

---

- Continuation of grading.
- Continued building pad preparations.
- Continuation of topsoil stripping.

## JOBSITE PHOTOS



Continued To Clear Trees



Continued Clearing and Grubbing



Begin Stripping Topsoil



Begin Grading



Begin Stripping Topsoil and Grading

## + WEATHER

Weather delays last week: 0

27  94° 71°	28  86° 69°	29  87° 70°	30  79° 66°	31  85° 69°	1  81° 67°	2  82° 62°
3  87° 64°	4  90° 66°	5  85° 67°	6  90° 70°	7  88° 65°	8  86° 64°	9  86° 65°

## + MANPOWER

- TBD

## SAFETY REPORT

- Days without an accident: 12
- Days without lost time: 12

## MILESTONE TRACKING

- Construction Start: August 21, 2023
- Current Contract Completion Date: May 17, 2024