

CURRENT CONSTRUCTION ACTIVITIES

THIS WEEK - WEEK ENDING 09/30/2023

- Demo final clean on level 4.
- Begin joist augmentation on level 4.
- Demo interior walls and overhead MEP on level 3.
- Continue to export trash and recyclable materials.
- Complete MEP make-safe on level 1.

NEXT WEEK - WEEK ENDING 10/07/2023

- Continue joist augmentation on level 4.
- Begin sprinkler demo on level 4.
- Begin overhead mechanical duct rough-in on level 4.
- Continue to export trash and recyclable materials.

+ JOBSITE PHOTOS



Demo of Existing Conditions



Demo of Overhead MEP



Demo of Existing Conditions

















Demo Final Clean



Exporting Demo'd Material

WEATHER

Weather delays last week: 0

| | | | | | | |
|---|--|---|---|--|---|---|
| 17  80° 57° | 18  79° 55° | 19  81° 58° | 20  80° 61° | 21  81° 60° | 22  80° 57° | 23  83° 55° |
| 24  85° 58° | 25  85° 63° | 26  83° 64° | 27  74° 61° | 28  77° 60° | 29  80° 62° | 30  80° 61° |

MANPOWER

- TBD

SAFETY REPORT

- Days without an accident: 22
- Days without lost time: 22

MILESTONE TRACKING

- Construction Start: August 21, 2023
- Current Contract Completion Date: May 17, 2024