

CURRENT CONSTRUCTION ACTIVITIES

LAST WEEK - WEEK ENDING 12/23/2023

- Overhead MEP
- MEP In-Wall Rough-In
- Plumbing at Added Bathroom
- Poured Curb at Backside of Site
- Began Grading the Parking Lot
- Applied Air & Water Barrier to Exterior Sheathing

THIS WEEK - WEEK ENDING 12/30/2023

- Continue Grading Parking Lot
- Storm Drain Tie In
- Pour Back the Concrete Slab at Added Bathroom
- Continue Overhead MEP
- Continue MEP In-Wall Rough-In
- Pond Excavation

 JOBSITE PHOTOS



MEP Overhead & In-Wall Rough-In



Added Restroom Under Slab Rough-in



Application of Air and Water Barrier to Exterior Sheathing



Began grading of parking lot































Curb and Gutter Work around back of Site



Curb and Gutter Work around back of Site

 WEATHER

Weather delays last week: 0

<p>17 </p>  <p>53° 40°</p>	<p>18 </p>  <p>56° 27°</p>	<p>19 </p>  <p>46° 24°</p>	<p>20 </p>  <p>52° 26°</p>	<p>21 </p>  <p>59° 34°</p>	<p>22 </p>  <p>59° 39°</p>	<p>23 </p>  <p>66° 41°</p>
<p>24 </p>  <p>65° 55°</p>	<p>25 </p>  <p>62° 58°</p>	<p>26 </p>  <p>61° 49°</p>	<p>27 </p>  <p>59° 38°</p>	<p>28 </p>  <p>50° 31°</p>	<p>29 </p>  <p>46° 32°</p>	<p>30 </p>  <p>45° 29°</p>

SAFETY REPORT

- Days without an accident: 93
- Days without lost time: 93

MILESTONE TRACKING

- Construction Start: August 21, 2023
- Current Contract Completion Date: March 19, 2024