

## CURRENT CONSTRUCTION ACTIVITIES

### LAST WEEK - WEEK ENDING 01/20/2023

---

- Building insulation installed.
- Electricians pulling wire.
- Sawcut control joints in the parking lot.
- Begin drywall finishing.
- Began installation of air handler, louvers, and exhaust fans.
- Received and installed overhead garage doors.
- Installing metal paneling in the shop area.
- Plumbers pulled wire throughout the building.

### THIS WEEK - WEEK ENDING 01/27/2024

---

- Plywood on the mezzanine is being installed.
- Continue installing exhaust fans.
- Electricians to continue to pull wire.
- Louver installation.
- Drywall install to be completed.
- Window glass installation.
- Acoustical ceiling install
- 80% Fire Marshall inspection
- Ceiling cover inspection

 JOBSITE PHOTOS



Sawcut Control Joints In The Parking Lot



Interior Metal Panels Were Installed



## Plywood On The Mezzanine Install





Exhaust Fan Installation

















## Water Line Insulation



Overhead Doors Are Installed

 WEATHER

Weather delays last week: 1

14  56° 37°	15  60° 33°	16  34° 11°	17  37° 20°	18  51° 38°	19  41° 15°	20  31° 11°
21  41° 25°	22  48° 38°	23  48° 45°	24  55° 54°	25  67° 60°	26  68° 58°	27  65° 46°

- Total Weather Delays: 3



## SAFETY REPORT

- Days without an accident: 120
- Days without lost time: 120

## MILESTONE TRACKING

- Construction Start: August 21, 2023
- Current Contract Completion Date: March 19, 2024