

+ CURRENT CONSTRUCTION ACTIVITIES

LAST WEEK - WEEK ENDING 02/03/2024

- Louvers were installed
- Air handler was installed
- Began drywall finishing
- Storefront was set
- Compacted gravel in front of building (prepping for concrete pour)
- Mezzanine gate was installed
- Poured the dumpster pad, generator pad, and Electric Vehicle charger base.
- Electricians pulling wire and tying in devices

THIS WEEK - WEEK ENDING 02/10/2024

- Tile bathroom walls
- Prime walls and steel
- Install grid for acoustical ceiling in the office area
- Set light fixtures
- Set HVAC supply air and return air grills
- Pour concrete drive in front of the building
- Install plumbing fixtures the garage area

 JOBSITE PHOTOS



Louvers Installed



Air Handler Installed



Mezzanine Gate Installed



Storefront Set



GAB Compacted - Prepping For Concrete Pour



Began Drywall Finishing



Poured The Dumpster Pad, Generator Pad, And EV Charger Base

WEATHER

Weather delays last week: 0

28 ☁ 47° 37°	29 ☁☀ 54° 29°	30 ☀ 60° 39°	31 ☀ 56° 30°	1 ☀ 62° 40°	2 ☀ 70° 44°	3 ☀ 60° 40°
4 ☁☔ 46° 40°	5 ☁☔ 62° 34°	6 ☀ 62° 34°	7 ☁☀ 59° 34°	8 ☁☀ 60° 42°	9 ☁☔ 64° 55°	10 ☁☔ 66° 53°

- Total Weather Delays: 3

SAFETY REPORT

- Days without an accident: 130
- Days without lost time: 130

MILESTONE TRACKING

- Construction Start: August 21, 2023
- Current Contract Completion Date: March 19, 2024